EXHIBIT C						
INTERSTATE DRIVE WATERLINE PAYBACK PROJECT FINAL CONSTRUCTION COST						
		UNIT	ORIGINAL	ORIGINAL	AS-BUILT	AS-BUILT
<u>DESCRIPTION</u>	<u>UNIT</u>	<u>PRICE</u>	QUANTITY	<u>TOTAL</u>	QUANTIT	Y TOTAL
DUCTILE IRON FITTINGS	LB.	\$4.80	9,300	\$44,640.00	-	\$0.00
6" POLYVINYL CHLORIDE (PVC) PIPE	L.F.	\$28.60	20	\$572.00	-	\$0.00
8" POLYVINYL CHLORIDE (PVC) PIPE	L.F.	\$31.80	36	\$1,144.80	3	6 \$1,144.80
12" POLYVINYL CHLORIDE (PVC) PIPE	L.F.	\$41.40	5,421	\$224,429.40	5,50	3 \$227,824.20
24" POLYVINYL CHLORIDE (PVC) PIPE	L.F.	\$101.00	111	\$11,211.00	22	2 \$22,422.00
6" GATE VALVE AND BOX	EA.	\$954.00	5	\$4,770.00		2 \$1,908.00
12" GATE VALVE AND BOX	EA.	\$2,226.00	8	\$17,808.00		7 \$15,582.00
24" BUTTERFLY VALVE AND BOX	EA.	\$8,480.00	2	\$16,960.00		2 \$16,960.00
FIRE HYDRANTS	EA.	\$2,226.00	6	\$13,356.00		6 \$13,356.00
FIRE HYDRANT RISER	EA.	\$424.00	6	\$2,544.00		6 \$2,544.00
HYDROSTATIC PRESSURE	LSUM	\$1,272.00	1	\$1,272.00	-	<u>\$0.00</u>
		Estimated Cost =		\$338,707.20	Final Cost	= \$301,741.00