

26	24 WIDE LINE	7,200.00	1,500.000	LF	133.000	4.80000	0.00	638.40	8.87%	638.40	\$31.92
27	ONLY 8 IN HEIGHT FHWA STANDARD	1,360.00	17.000	EA	3.000	80.00000	0.00	240.00	17.65%	240.00	\$12.00
<u>Peters Ave & Comanche Street</u>											
28	TURN ARROW FHWA STANDARD	4,920.00	40.000	EA	52.000	123.00000	0.00	6,396.00	130.00%	6,396.00	\$319.80
29	MOBILIZATION	19,200.00	1.000	LSU	1.000	19,200.00000	0.00	19,200.00	100.00%	19,200.00	\$960.00
30	TRAFFIC CONTROL	10,000.00	1.000	LSU	1.000	10,000.00000	0.00	10,000.00	100.00%	10,000.00	\$500.00
31	MILL 8 (DEEP PATCH)	175.00	20.000	SY	0.000	8.75000	0.00	0.00	0.00%	0.00	\$0.00
32	SUPERPAVE TYPE S3 (PG 64-22 OK)	705.00	10.000	TON	0.000	70.50000	0.00	0.00	0.00%	0.00	\$0.00
33	2 MILL	15,392.00	8,320.000	SY	7,304.000	1.85000	0.00	13,512.40	87.79%	13,512.40	\$675.62
34	TRACKLESS TACK OIL	900.00	300.000	GAL	635.000	3.00000	0.00	1,905.00	211.67%	1,905.00	\$95.25
35	2 REPAVE WITH SUPERPAVE TYPE S4 (PG 64-22 OK)	62,284.00	920.000	TON	821.000	67.70000	0.00	55,581.70	89.24%	55,581.70	\$2,779.09
36	ADJUST MANHOLE RING TO GRADE	4,260.00	4.000	EA	5.000	1,065.00000	0.00	5,325.00	125.00%	5,325.00	\$266.25
37	ADJUST VALVE BOXES TO GRADE	3,210.00	6.000	EA	3.000	535.00000	0.00	1,605.00	50.00%	1,605.00	\$80.25
38	4 CENTERLINE STRIPING (DOUBLE YELLOW)	560.00	700.000	LF	5,116.000	0.80000	0.00	4,092.80	730.86%	4,092.80	\$204.64
39	24 WIDE LINE	1,200.00	1,500.000	LF	493.000	0.80000	0.00	394.40	32.87%	394.40	\$19.72
40	SAW CUT PAVEMENT FULL DEPTH	500.00	200.000	LF	0.000	2.50000	0.00	0.00	0.00%	0.00	\$0.00
41	REPAIR INLET BOX AND ADJUST TO GRADE	6,135.00	3.000	EA	2.000	2,045.00000	0.00	4,090.00	66.67%	4,090.00	\$204.50
42	REMOVE SIDEWALK	380.00	20.000	SY	0.000	19.00000	0.00	0.00	0.00%	0.00	\$0.00
43	3000 CONCRETE 4 SIDEWALK	1,880.00	10.000	SY	0.000	188.00000	0.00	0.00	0.00%	0.00	\$0.00
44	3000 CONCRETE SIDEWALK RAMPS	1,880.00	10.000	SY	0.000	188.00000	0.00	0.00	0.00%	0.00	\$0.00
45	DETECTABLE WARNING SURFACE	270.00	15.000	SF	0.000	18.00000	0.00	0.00	0.00%	0.00	\$0.00
46	24 WIDE LINE	2,227.20	464.000	LF	0.000	4.80000	0.00	0.00	0.00%	0.00	\$0.00
47	ONLY 8 IN HEIGHT FHWA STANDARD	240.00	3.000	EA	0.000	80.00000	0.00	0.00	0.00%	0.00	\$0.00
48	TURN ARROW FHWA STANDARD	1,339.80	11.000	EA	14.000	121.80000	0.00	1,705.20	127.27%	1,705.20	\$85.26
Total for items with No Bill Group		1,679,995.00			0.00	1,312,746.21	78.14%	1,312,746.21		0.00	\$65,637.31

Total Billed To Date:	1,312,746.21
Less Retainage:	0.00
Less Previous Applications:	1,247,108.90
Total Due This Invoice:	65,637.31