

REQUEST FOR EXTENSION OF CONTRACT

TO: NTIFA
CONTRACT NO. K-1213-67

FROM: CGC, LLC

REQUEST FOR EXTENSION OF CONTRACT

Subject: Legacy Park Project

DESCRIPTION OF REQUEST:

Requesting contract extension due to inclement weather and tree planting schedule. (See attached rain day schedule.)

New completion date shall be January 31, 2015.

Submitted By: Steven Schuler  Contractor

Date Submitted: September 17, 2014

ACCEPTED BY: _____

DATE ACCEPTED: _____

LEGACY PARK PROJECT
Days unable to work due to weather
2014

APRIL	8 DAYS	MAY	9 DAYS	JUNE	10 DAYS	JULY	7 DAYS	AUG	5 DAYS	SEPT	4 DAYS
7 RAIN		7 RAIN		2 RAIN		9 RAIN		6 RAIN		2 RAIN	
8 WET		8 RAIN		6 RAIN		14 RAIN		7 RAIN		5 RAIN	
14 RAIN		12 RAIN		9 RAIN		16 RAIN		18 RAIN		10 RAIN	
17 RAIN		13 RAIN		10 RAIN		17 RAIN		28 RAIN		12 RAIN	
21 RAIN		15 RAIN		12 RAIN		18 WET		29 RAIN			
23 RAIN		23 RAIN		18 RAIN		30 RAIN					
24 RAIN		26 RAIN		19 RAIN		31 RAIN					
28 RAIN		27 RAIN		20 RAIN							
		28 WET		23 RAIN							
				25 RAIN							

Jud Foster

From: Mike Chambers <mike@cgcbuilds.com>
Sent: Thursday, September 25, 2014 2:16 PM
To: Jud Foster
Subject: FW: Legacy Park trees

-----Original Message-----

From: Clint Owens [mailto:Clint@tewninc.com]
Sent: Thursday, September 25, 2014 1:14 PM
To: mike@cgcbuilds.com
Subject: Legacy Park trees

Mike,

With the large quantity of trees on this project, we are better off waiting until dig season to supply the trees. The availability right now is limited to what is left over from spring and quality will not be as good. We can begin digging after the first hard freeze when the trees start to defoliate.
December 1st is a safe estimate for shipping.

Please let me know if you have any questions.

Thanks,

Clint Owens
Outside Sales
TOTAL ENVIRONMENT WHOLESALE NURSERY
OFFICE: 405-844-8733
Cell: 405-819-0476
Email: Clint@tewninc.com