
36th Avenue NW Bond Project Update

City Council Study Session March 30, 2021





36th Avenue NW – Tecumseh Road to Indian Hills Road

- Widens 2 miles of roadway from 2-lane to 4-lane
- New traffic signals at 36th/Franklin Road and 36th/Indian Hills Road
- Stormwater improvements
- Continuous sidewalks and accessibility
- Improves access to Ruby Grant Park
- Construction pending due to delay in Federal funds



36th Avenue NW Bond Project History

	City Project Cost								
Storm Drainage and Street Widening Projects	Without Federal Funding		With Federal Funding		Federal Share				
W. Main Street Bridge		4,138,407		2,553,407		1,585,000			
Lindsey St.: 24th SW to Berry*		**32,945,118		**21,445,118		*11,500,000			
Franklin Road Bridge		4,520,827		1,960,827		2,560,000			
Sub-Total		41,604,352		25,959,352		15,645,000			
	Without		With		Federal				
Street Widening Projects	Feder	al Funding	Fede	eral Funding		Share			
Cedar Lane-12th SE to 1/2 mi. 24th Ave		9,846,786	\$	3,615,506		6,231,280			
12th SE- Cedar Lane - Hwy 9		3,181,021		1,101,021		2,080,000			
24th Ave SE - Lindsey - Robinson		13,007,507		5,177,107		7,830,400			
36 th NW - Tecumseh - Indian Hills East Alameda Street Project		16,920,507 4,942,507		5,420,507 1,301,507		*11,500,000 3,641,000			
Sub-Total	\$	47,898,328		16,615,648		31,282,680			
GRAND TOTAL	\$	89,502,680	\$	42,575,000	\$	46,927,680			
				(48%)		(52%)			

POTENTIAL CONSTRUCTION SCHEDULE 2012 Transportation / Storm Water Bond Projects									
2013	2014	2015	2016	2017	2018				
Cedar Lane Road	Main Street Bridge over Brookhaven Creek	12 th Avenue SE	Lindsey Street	24 th Avenue East	36 th Avenue NW				
	Franklin Road Bridge over Little River	Alameda Street			5				
\$3,615,506	\$4,514,234	\$2,402,528	\$21,445,118	\$5,177,107	\$5,420,507				

- Included in the 2012 Transportation Bond Program
- Original budget included \$11,500,000 in Federal Funding
- Federal Funding limits were reduced to \$9.5M and then further reduced to \$7.5M by ACOG since approval of the 2012 program
- Project originally scheduled for construction in 2018
- Only 36th Avenue NW and East Alameda Street are not completed. East Alameda Street is scheduled to begin construction in Summer 2021.
 - City began applying for Federal Funds through ACOG in FFY 2017

36th Avenue NW Bond Project Status

Engineering Design –

- Phase 1, Tecumseh Road to Franklin Road, 90% complete ODOT final review pending
- Phase 2, Franklin Road to Indian Hills Road, 75% complete ODOT, ROW and utility review pending

Right of way

- All land acquired for Phase 1, Tecumseh Road to Franklin Road
- 10 remaining parcels to acquire for Phase 2, Franklin Road to Indian Hills Road, eminent domain process under way

Utilities

- Western Farmers Electric Coop pending on Phase 1
- All remaining utilities on Phase 2 pending eminent domain

Funding –

- City matching funds currently available (\$5,420,507)
- Project score insufficient in FFY 2022/2023 to obtain Federal Funding through ACOG

36th Avenue NW Bond Project Alternative Proposal

Obtain federal funding source of \$11,500,000 through American Rescue Plan Act of 2021 or 2021 "Build Back Better" Infrastructure Plan

- Design Complete June 2021
- Right of way Complete June 2021
- Utilities July 2021 (Relocation simultaneous to road construction)
- Bid Project August 2021
- Begin Construction October 2021

QUESTIONS COMMENTS

