

FAX TRANSMISSION

OPES, INC.

330 West Gray, Ste. 135

Norman, OK 73069

(405) 360-2911

Fax: (405) 360-2914

To: J. W. Dansdy

Date: December 19, 2012

Fax #: 321-4049

Pages: 3, including this cover sheet.

From: Tomas Diaz

Subject: Flume Construction – Cambridge Addition

Mr. Dansdy,

Attached, please find the subject mentioned above. If you have any questions, please call me. I'm estimating about \$10,785.00 for Cypress Lake Construction and \$9,460.00 for the Creek Construction.

Thanks.

Tomas Diaz

OPES, INC.

Office: 405-360-2911

Cell: 405-659-5423

FLOW
DIRECTION

CREEK (NOT TO SCALE)

FOOTING: 3'D X 1'6"W
W/ 1/2" REBAR

RIP RAP (SIZE AND QUANTITY
TO BE DETERMINED)

BROKEN CONCRETE 8" THICK
AREA = 176' SQ. FT.

FOOTING: 2'D x 1'6"W

FOOTING: 2'D x 1'6"W

EXISTING (TO REMAIN)
AREA TO BACKFILL

EXISTING (TO REMAIN)

SIDE WALK (NOT TO SCALE)

0 SCALE 10'



OPES, INC.

ORINOCO PETROLEUM
& ENVIRONMENTAL
SERVICES

LOCATION:

CREEK - CAMBRIDGE ADDITION
NORMAN, OK

DESIGNED:

TAD/ALD

DRAWN BY:

JFH

SCALE:

1"=10'

PROJ. NO:

DWG NO:

10648-1

DATE:

12/19/12

PROPOSED
FLUME
CONSTRUCTION

LAKE (NOT TO SCALE)

FOOTING: 3'D X 1'6"W
W/ 1/2" REBAR

RIP RAP (SIZE AND QUANTITY
TO BE DETERMINED)

FOOTING: 2'D X 1'6"W

FOOTING: 2'D X 1'6"W

CONCRETE AREA = 289 SQ. FT.

27.00'

27.00'

8.00'

4" CULVERT

SIDEWALK (NOT TO SCALE)

0 SCALE 10'



OPES, INC.

ORINOCO PETROLEUM
& ENVIRONMENTAL
SERVICES

LOCATION:

CYPRESS LAKE - CAMBRIDGE ADDITION
NORMAN, OK

DESIGNED:

TAD/ALD

DRAWN BY:

JFH

SCALE:

1"=10'

PROJ. NO:

DWG NO:

10648-1

DATE:

12/19/12

**PROPOSED
FLUME
CONSTRUCTION**



OPES, INC.
330 West Gray St.
Ste. 135
Norman, Ok 73069-7118
405-360-2911

| | |
|------------|-----------|
| Date | Invoice # |
| 12/28/2012 | 12093 |

| | | | |
|--|-----|--------------|-----------------|
| Bill To | | | |
| Darrell Janaway 5012 Deerhurst Norman, OK 73072 | | P.O. No. | Project |
| | | | 10 days |
| Description | Qty | Rate | Amount |
| Preparation of Flume Drawings for Cypress Lake and Creek at the Cambridge Addition Park (Site Maps attached) | 2 | 50.00 | 100.00 |
| Performed field measurements to do Take-Off of project and submitted estimates and AutoCad Drawings to J. W. Dansby. (Estimates did not include Rip-Rap since it needed to be determined) | 4 | 100.00 | 400.00 |
| | | Total | \$500.00 |

We appreciate your business. A 1.5% late charge will be applied to balances past 30 days.