

CHANGE ORDER SUMMARY
 CITY OF NORMAN
 CLEVELAND COUNTY, OKLAHOMA

CHANGE ORDER NO. 1 (Final) DATE: January 13, 2012

CONTRACT NO.: K-1112-48 SUBMITTED BY: Bob Hanger

PROJECT: FYE 2010 Drainage Project

CONTRACTOR: Cimarron Construction Company
7409 N.W. 85th Street
Oklahoma City, Oklahoma 73132

Original Completion Date : January 7, 2012

Previous Completion Date: January 7, 2012 ORIGINAL CONTRACT AMOUNT \$ 179,440.00

(Increase) this change order 6 Calendar days

New Completion Date January 13, 2012 PRESENT CONTRACT AMOUNT \$ 179,440.00

DESCRIPTION	DECREASE	INCREASE
See attached "Change Order Detail" Note: This change order is based on unit prices from the original contract.	\$11,809.30	\$6,014.50

NET CHANGE \$ 5,795.30 \$ _____

REVISED CONTRACT AMOUNT \$ 173,644.70

CONTRACTOR: Don (M) [Signature]

DATE: 2-8-12

ARCH./ENGINEER: Bob Hanger [Signature]

DATE: 2-8-12

CITY ATTORNEY: _____

DATE: _____

ACCEPTED BY: _____

DATE: _____

(City Manager)

CHANGE ORDER DETAIL
CHANGE ORDER NO. 2 (Final)
City of Norman
Cleveland Co., Oklahoma

Project Name FYE 2010 Drainage Project

Design Engineer Bob Hanger

Account Number 050-9968-431-6101

Project No. DR0057

Contract No. K-1112-48

- A. Change Orders or addenda to public construction contracts of One Million Dollars (\$1,000,000.00) or less shall not exceed a fifteen percent (15%) cumulative increase in the original contract amount.
- B. Change orders or addenda to public construction contracts of over One Million Dollars (\$1,000,000.00) shall not exceed the greater of One Hundred Fifty Thousand Dollars (\$150,000.00) or a ten percent (10%) cumulative increase in the original contract amount.
- C. Change orders or cumulative change orders which exceed the limits of subsection A or B of this section shall require a readvertising for bids on the incomplete portions of the contract.
- G.
1. All materials with cost per item;
 2. Itemization of all labor with number of hours per operation and cost per hour;
 3. Itemization of all equipment with the type of equipment, number of each type, cost per hour for each type, and number of hours of actual operation for each type;
 4. Itemization of insurance cost, bond cost, social security, taxes, workers' compensation, employee fringe benefits and overhead cost; and
 5. Profit for the contractor.
- H.
1. If a construction contract contains unit pricing, and the change order pertains to the unit price, the change order will not be subject to subsection A or B of this section.
 2. When the unit price change does not exceed Ten Thousand Dollars (\$10,000.00), the unit price change order computation may be based on an acceptable unit price basis in lieu of cost itemization as required in paragraphs 1,2,3,4 and 5 of subsection G of this section.
- I. Alternates or add items bid with the original bid and contained in the awarded contract as options of the awarding public agency shall not be construed as change orders under the provisions of the Public Competitive Bidding Act of 1974.

