



AIA® Document G701™ – 2001

Change Order

| | | |
|--|---|--|
| PROJECT (Name and address): | CHANGE ORDER NUMBER: 002R | OWNER: <input checked="" type="checkbox"/> |
| City of Norman | DATE: June 28, 2013 | ARCHITECT: <input checked="" type="checkbox"/> |
| Building A Renovation | | CONTRACTOR: <input checked="" type="checkbox"/> |
| TO CONTRACTOR (Name and address): | ARCHITECT'S PROJECT NUMBER: CM059109 | FIELD: <input type="checkbox"/> |
| Sun Construction Services | CONTRACT DATE: July 23, 2012 | OTHER: <input type="checkbox"/> |
| 1000 S. Main Street | CONTRACT FOR: General Construction | |
| Noble, OK | | |

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

| | | |
|---------------------------|---|------------|
| Change Order Request # 8 | Phase 1A Admin Tech Millwork | \$633.00 |
| Change Order Request # 9 | Not approved | |
| Change Order Request # 10 | Electric extras through Phase 2B | \$346.50 |
| Change Order Request # 11 | Electric light fixtures | \$906.00 |
| Change Order Request # 12 | Reception Gate | \$428.00 |
| Change Order Request # 13 | Modify Top - Admin Tech 18 | \$126.00 |
| Change Order Request # 16 | Time and Material Items | \$373.90 |
| Change Order Request #17 | Eliminate (2) Baby Changing Stations from Scope | (\$627.00) |

Total Change Order Request \$2,186.40

| | | |
|--|----|------------|
| The original Contract Sum was | \$ | 217,328.00 |
| The net change by previously authorized Change Orders | \$ | 24,619.00 |
| The Contract Sum prior to this Change Order was | \$ | 241,947.00 |
| The Contract Sum will be increased by this Change Order in the amount of | \$ | 2,186.40 |
| The new Contract Sum including this Change Order will be | \$ | 244,133.40 |

The Contract Time will be changed by Zero (0) days.

The date of Substantial Completion as of the date of this Change Order therefore is 120 days from the date notice to proceed.

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

The McKinney Partnership Architects
ARCHITECT (Firm name)

3600 W. Main Street, Suite 200
Norman, Oklahoma 73072

ADDRESS

Richard S. McKinney, Jr.
BY (Signature)

Richard S. McKinney, Jr., AIA
(Typed name)

June 28, 2013

DATE

Sun Construction Services

CONTRACTOR (Firm name)

1000 S. Main Street
Noble, Oklahoma 73068

ADDRESS

Don Cretsinger
BY (Signature)

Don Cretsinger
(Typed name)

June 28, 2013

DATE

City of Norman

OWNER (Firm name)

201 West Gray, Building A
Norman, OK 73069

ADDRESS

Cindy Rosenthal
BY (Signature)

Cindy Rosenthal, Mayor
(Typed name)

June 28, 2013

DATE

APPROVED BY CITY OF NORMAN LEGAL DEPARTMENT
BY *[Signature]* **DATE** 7/17/13