

CHANGE ORDER SUMMARY
NORMAN UTILITIES AUTHORITY
CITY OF NORMAN
CLEVELAND COUNTY, OKLAHOMA

DATE: April 29, 2013
CHANGE ORDER NO.: 1
CONTRACT NO.: Contract No. K-1213-129
PROJECT: Raw Water Line - Phase I Vaults
CONTRACTOR: BRB Contractors, Inc., 3805 NW 25th Street, Topeka, KS 66618

	<u>Contract Time</u>	<u>Contract Amount</u>
ORIGINAL:	<u>60</u> calendar days	<u>\$788,505.00</u>
PREVIOUS CHANGE ORDERS:	<u>0</u> calendar days	<u>\$0.00</u>
THIS CHANGE ORDER:	<u>64</u> calendar days	<u>\$0.00</u>
REVISED AMOUNT:	<u>124</u> calendar days	<u>\$788,505.00</u>
ORIGINAL START DATE:	<u>February 27, 2013</u>	
ORIGINAL COMPLETION DATE:	<u>April 28, 2013</u>	
PREVIOUS COMPLETION DATE:	<u>April 28, 2013</u>	
NEW COMPLETION DATE:	<u>July 1, 2013</u>	

DESCRIPTION	CONTRACT TIME	CONTRACT AMOUNT
Contract time modification permitted to correct alignment of new 48-inch pipe installed by previous contractor.	50	\$0.00
Weather days permitted due to exceptionally wet March and April.	14	\$0.00

SUBMITTED BY
CONTRACTOR:



BRB Contractors, Inc.

Date: 5-3-2013

RECOMMENDED BY
ENGINEER:


Garver, LLC

Date: 5-3-2013

APPROVED AS TO
FORM AND LEGALITY:

City Attorney

Date: _____

ACCEPTED BY
NORMAN UTILITIES AUTHORITY:

Chairman

Date: _____