

CHANGE ORDER SUMMARY
NORMAN UTILITIES AUTHORITY
CITY OF NORMAN
CLEVELAND COUNTY, OKLAHOMA

DATE: September 20, 2013

CHANGE ORDER NO.: 1 (Final)

CONTRACT NO.: Contract K-1011-42

PROJECT: Norman Wastewater Treatment Plant Energy Improvements

CONTRACTOR: Oil Capital Electric
37 NE 31st Street
Oklahoma City, OK 73105

	<u>Contract Time</u>	<u>Contract Amount</u>
ORIGINAL:	<u>180</u> calendar days	<u>\$2,305,000.00</u>
PREVIOUS CHANGE ORDERS:	<u>0</u> calendar days	<u>\$0.00</u>
THIS CHANGE ORDER:	<u>189</u> calendar days	<u>(\$91,259.51)</u>
REVISED AMOUNT:	<u>369</u> calendar days	<u>\$2,213,740.49</u>

ORIGINAL START DATE: January 18, 2011


ORIGINAL COMPLETION DATE: July 17, 2011

PREVIOUS COMPLETION DATE: July 17, 2011

NEW COMPLETION DATE: January 22, 2012

DESCRIPTION:	\$ Increase	\$ Decrease
Work Change Rreconciliation (Attached)	\$0.00	(\$11,259.51)
Liquidated Damages	\$0.00	(\$80,000.00)
Total:		(\$91,259.51)

SUBMITTED BY
CONTRACTOR:


Oil Capital Electric

Date:

7/10/14


RECOMMENDED BY
STAFF ENGINEER:


Norman Utilities Authority

Date:

7/23/14

APPROVED AS TO
FORM AND LEGALITY:


City Attorney

Date:

7/29/14

ACCEPTED BY
NORMAN UTILITIES AUTHORITY:

Cindy Rosenthal, Chairman

Date:

[illegible]