



NORMAN UTILITIES AUTHORITY
 CITY OF NORMAN
 CLEVELAND COUNTY, OKLAHOMA

DATE: April 30, 2020
 CHANGE ORDER NO.: One (1) (FINAL)
 CONTRACT NO.: Contract K-1920-4
 PROJECT: WW0278 - Summit Valley Interceptor
 CONTRACTOR: Matthews Trenching Co., Inc.
PO Box 15479, Oklahoma City, OK 73155

	<u>Contract Time</u>		<u>Contract Amount</u>	
ORIGINAL:	120	calendar days	\$579,975.00	
PREVIOUS CHANGE ORDERS:	0	calendar days	\$0.00	
THIS CHANGE ORDER:	60	calendar days	-\$6,380.00	-1.10%
REVISED AMOUNT:	180	calendar days	\$573,595.00	
ORIGINAL START DATE:	September 9, 2019			
ORIGINAL COMPLETION DATE:	January 7, 2020			
PREVIOUS COMPLETION DATE:	January 7, 2020			
NEW COMPLETION DATE:	March 7, 2020			

<u>DESCRIPTION:</u>	<u>Increase / Decrease (\$)</u>
Item 1: Reconcile as-built to as-bid quantities (see Attachment 1). Increase contract time by sixty (60) calendar days for wet/weather days to modify the original contract period from 120 calendar days to 180 calendar days.	-6,380.00
The Norman Utilities Authority and Matthews Trenching Co., Inc. agree that the above project, as amended by this Final Change Order No. 1, was complete as of March 6, 2020. No other claims modifying the contract price or contract time will be considered.	

SUBMITTED BY  Date: 5-5-20
 CONTRACTOR: Matthews Trenching Co., Inc.

RECOMMENDED BY  Date: 5-11-20
 ENGINEER: Chris Anderson, P.E., SMC

APPROVED AS TO FORM AND LEGALITY: _____ Date: _____
 City Attorney

ACCEPTED BY _____ Date: _____
 NORMAN UTILITIES AUTHORITY: Breea Clark, Chairperson

Change Order No. 1										Page 2 of 2
Contract K-1920-4										
Attachment 1										
Bid Item	Description	Units	Original Contract Amount	Unit Price	Original Contract Amount	Final Contract Amount	Final Contract Amount	Quantity Increase / Decrease	Cost Increase / Decrease	Percent Change
1	12" Sanitary Sewer Pipe - SDR 35	LF	2,071	\$ 50.00	\$103,550.00	2106.00	\$105,300.00	35.00	\$1,750.00	1.690%
2	15" Sanitary Sewer Pipe - SDR 35	LF	896	\$ 45.00	\$40,320	924.00	\$41,580.00	28.00	\$1,260.00	3.125%
3	8" Sanitary Sewer Pipe - SDR 35	LF	78	\$ 40.00	\$3,120	72.00	\$2,880.00	-6.00	-\$240.00	-7.692%
4	Manholes 0'-6' Complete	EA	15	\$ 3,750.00	\$56,250	14.00	\$52,500.00	-1.00	-\$3,750.00	-6.667%
5	Additional Depth in Manhole	VF	150	\$ 500.00	\$75,000	141.00	\$70,500.00	-9.00	-\$4,500.00	-6.000%
6	Trench 0'-10'	LF	478	\$ 10.00	\$4,780	478.00	\$4,780.00	0.00	\$0.00	0.000%
7	Trench 10'-15'	LF	1,734	\$ 15.00	\$26,010	1734.00	\$26,010.00	0.00	\$0.00	0.000%
8	Trench 15'-20'	LF	845	\$ 20.00	\$16,900	811.00	\$16,220.00	-34.00	-\$680.00	-4.024%
9	Trench 20'-25'	LF	79	\$ 50.00	\$3,950	79.00	\$3,950.00	0.00	\$0.00	0.000%
10	20" Steel Encasement	LF	60	\$ 110.00	\$6,600	60.00	\$6,600.00	0.00	\$0.00	0.000%
11	24" Steel Encasement	LF	30	\$ 130.00	\$3,900	30.00	\$3,900.00	0.00	\$0.00	0.000%
12	Rock Embedment	TONS	1,100	\$ 35.00	\$38,500	1100.00	\$38,500.00	0.00	\$0.00	0.000%
13	Demolition of Lift Station	LS	1	\$ 12,000.00	\$12,000	1.00	\$12,000.00	0.00	\$0.00	0.000%
14	Erosion Control	LS	1	\$ 15,000.00	\$15,000	1.00	\$15,000.00	0.00	\$0.00	0.000%
15	Mobilization & Insurance (max of 5%)	LS	1	\$ 10,000.00	\$10,000	1.00	\$10,000.00	0.00	\$0.00	0.000%
16	Clearing & Grubbing	LS	1	\$ 32,500.00	\$32,500	1.00	\$32,500.00	0.00	\$0.00	0.000%
17	Solid Slab Sodding	SY	15,000	\$ 4.00	\$60,000	15000.00	\$60,000.00	0.00	\$0.00	0.000%
18	Deflection Test	LS	1	\$ 1,000.00	\$1,000	1.00	\$1,000.00	0.00	\$0.00	0.000%
19	Leakage Test	LS	1	\$ 1,000.00	\$1,000	1.00	\$1,000.00	0.00	\$0.00	0.000%
20	Post Construction Closed Circuit TV Inspection	LS	1	\$ 4,000.00	\$4,000	1.00	\$4,000.00	0.00	\$0.00	0.000%
21	Manhole Testing	LS	1	\$ 1,600.00	\$1,600	1.00	\$1,600.00	0.00	\$0.00	0.000%
22	Pre & Post Construction Video Inspection	LS	1	\$ 1,500.00	\$1,500	1.00	\$1,500.00	0.00	\$0.00	0.000%
23	Rip-Rap for Bank Stabilization	SY	317	\$ 110.00	\$34,870	315.00	\$34,650.00	-2.00	-\$220.00	-0.631%
24	Flexamat for Bank Stabilization	SY	425	\$ 65.00	\$27,625	425.00	\$27,625.00	0.00	\$0.00	0.000%
					\$579,975.00		\$573,595.00		-\$6,380.00	-1.100%
	Original Contract Amount				\$579,975.00					
	Net Contract Change				-\$6,380.00		-1.10%			
	Final Contract Amount				\$573,595.00					