


NORMAN UTILITIES AUTHORITY
 CITY OF NORMAN
 CLEVELAND COUNTY, OKLAHOMA

DATE: February 13, 2020
 CHANGE ORDER NO.: One (1)
 CONTRACT NO.: K-1920-2
 PROJECT: WA0239IV - 24-Inch WL - Timberdell and Chaut to Jenkins and Constitution
 CONTRACTOR: H & H Plumbing & Utilities, Inc.
266 Industrial Blvd, Goldsby, OK 73093-9116

	<u>Contract Time</u>		<u>Contract Amount</u>
ORIGINAL:	<u>260</u>	calendar days	<u>\$1,419,460.00</u>
PREVIOUS CHANGE ORDERS:	<u>0</u>	calendar days	<u>\$0.00</u>
THIS CHANGE ORDER:	<u>30</u>	calendar days	<u>\$25,303.86</u>
REVISED AMOUNT:	<u>290</u>	calendar days	<u>\$1,444,763.86</u>
ORIGINAL START DATE:	<u>December 2, 2019</u>		
ORIGINAL COMPLETION DATE:	<u>August 18, 2020</u>		
PREVIOUS COMPLETION DATE:	<u>August 18, 2020</u>		
NEW COMPLETION DATE:	<u>September 17, 2020</u>		

DESCRIPTION:	\$ Increase	\$ Decrease
Install approximately 400 feet of 8-inch water line from Constitution north into Reaves Park to replace the existing 8-inch line that was installed in the 1940s and has reached the end of its useful life and eliminates the required reconnection to the line. Additionally, this change order will rectify field quantities for the Jenkins Road crossing previously completed in January prior to the start of the spring semester.	25,303.86	0.00

SUBMITTED BY _____ Date: 2/13/2020
 CONTRACTOR: H & H Plumbing & Utilities, Inc.



RECOMMENDED BY _____ Date: _____
 ENGINEER: Nathan Madenwald, P.E., Cap. Proj. Engr.

ACCEPTED BY _____ Date: _____
 NORMAN UTILITIES AUTHORITY: City Attorney

ACCEPTED BY _____ Date: _____
 NORMAN UTILITIES AUTHORITY: Breea Clark, Chairperson

Attachment 1

Install approximately 400 feet of 8-inch water line from Constitution north into Reaves Park to replace the existing 8-inch line that was installed in the 1940s and has reached the end of its useful life and eliminates the required reconnection to the line. Additionally, this change order will rectify field quantities for the Jenkins Road crossing previously completed in January prior to the start of the spring semester.

This change order to be funded under Segment D 24" Phase IV, Project WA0239 Construction, 31993360-46101.

Bid Item	Description	Unit	Original Quantity	Proposed Quantity	Total Quantity	Unit Price	Total Price
1	24-Inch C900 PVC DR-18	LF	4,332	90	4,422	\$140.00	\$12,600.00
4	Boring 24-Inch C900 PVC DR-18 with Steel Casing	LF	290	(90)	200	\$834.94	-\$75,144.60
7	6-Inch MJ Gate Valve W/ Box	EA	7	1	8	\$1,167.41	\$1,167.41
8	Fire Hydrant Assembly	EA	6	1	7	\$2,906.05	\$2,906.05
21	8-Inch x 6-Inch Reducer	LF	3	1	4	\$395.00	\$395.00
26	Removal and Replace Asphalt Parking Lot	SY	600	12	612	\$95.00	\$1,140.00
28	Remove and Replace Concrete Sidewalk	SY	80	27	107	\$60.00	\$1,620.00
33	Construction Traffic Control	LS	1	0	1	\$15,000.00	\$6,750.00
CO1-1	Remove and Replace Asphalt Street with Concrete Cap Over Pipe	SY	-	80	80	\$225.00	\$18,000.00
CO1-2	Existing Utility Adjustments	LS	-	1	1	\$2,500.00	\$2,500.00
CO1-3	Remove and Replace Tin Horn with Slope Wall	LS	-	1	1	\$3,000.00	\$3,000.00
CO1-4	Material Purchase - End Seals and Casing Spacers	LS	-	1	1	\$3,680.00	\$3,680.00
CO1-5	Light Pole Removal and Reset w/ Concrete Piers	EA	-	2	2	\$2,000.00	\$4,000.00
CO1-6	36-Inch CGMP Remove and Replace	LF	-	25	25	\$100.00	\$2,500.00
CO1-7	24-Inch Solid Sleeve w/ Mega Lugs	EA	-	1	1	\$4,340.00	\$4,340.00
CO1-8	8-Inch C900 PVC DR-18	LF	-	350	350	\$45.00	\$15,750.00
CO1-9	Boring 8-Inch C900 PVC (DR-18) with Steel Casing	LF	-	50	50	\$300.00	\$15,000.00
CO1-10	8-Inch x 6-Inch Tapping Sleeve	EA	-	1	1	\$3,800.00	\$3,800.00
CO1-11	6-Inch Tapping Valve and Box	LF	-	1	1	\$1,300.00	\$1,300.00
Net Change to Contract Price =							\$25,303.86