

CHANGE ORDER SUMMARY
 NORMAN UTILITIES AUTHORITY
 CITY OF NORMAN
 CLEVELAND COUNTY, OKLAHOMA

DATE: April 3, 2017
 CHANGE ORDER NO.: 1 (FINAL)
 CONTRACT NO.: Contract K-1516-34
 PROJECT: Robinson Street Waterline Replacement Section B
 CONTRACTOR: McKee Utility Contractors, Inc.
2319 W. Main, Prague, OK 74864

	<u>Contract Time</u>	<u>Contract Amount</u>
ORIGINAL:	<u>282</u> calendar days	<u>\$3,337,685.00</u>
PREVIOUS CHANGE ORDERS:	<u>0</u> calendar days	<u>\$0.00</u>
THIS CHANGE ORDER:	<u>30</u> calendar days	<u>\$26,371.86</u>
REVISED AMOUNT:	<u>312</u> calendar days	<u>\$3,364,056.86</u>
ORIGINAL START DATE:	<u>June 15, 2016</u>	
ORIGINAL COMPLETION DATE:	<u>March 24, 2017</u>	
PREVIOUS COMPLETION DATE:	<u>March 24, 2017</u>	
NEW COMPLETION DATE:	<u>April 23, 2017</u>	

DESCRIPTION	CONTRACT TIME	CONTRACT AMOUNT
Contract time modification due to the Contractor's reduced working hours which limited the impact to business traffic for the businesses located along Robinson between Station 100+00 and 107+50.	30	\$0.00
DESCRIPTION	\$ INCREASE	\$ DECREASE
Reconcile "as-bid" to "as-built" quantities (see Attachment 1 for cost breakdown).	\$0.00	-\$105,984.05
Reimburse Contractor for the installation of additional rock and concrete to support the traffic pole located at the corner of Robinson Street and Rambling Oaks Drive (see Attachment 2 for cost breakdown).	\$19,737.91	\$0.00
Reimburse Contractor for abandonment and replacement of a fire vault located in the Homeland parking lot. This included a new fire connection as well as reconnecting the existing fire line and water supply to Homeland. (see Attachment 2 for cost breakdown).	\$22,448.00	\$0.00
Reimburse Contractor for the installation of additional sod located in the ODOT right-of-way. (see Attachment 2 for cost breakdown).	\$22,200.00	\$0.00
Reimburse Contractor for the removal and replacement of a collapsed 12-inch storm sewer located in the east alley of Fergusin Buick. (see Attachment 2 for cost breakdown).	\$7,410.00	\$0.00
Reimburse Contractor for supplying and installing two six inch 45 degree bends that were not in the original bid. (see Attachment 2 for cost breakdown).	\$560.00	\$0.00
Early completion incentive for completing Phase I within 192 days of Notice to Proceed	\$60,000.00	\$0.00

SUBMITTED BY
 CONTRACTOR: 
 McKee Utility Contractors, Inc.

Date: 5/30/17

RECOMMENDED BY
 UTILITIES ENGINEER: Mark Daniels, NUA

Date: 06-14-17

APPROVED AS TO
 FORM AND LEGALITY: _____
 City Attorney

Date: _____

ACCEPTED BY
 NORMAN UTILITIES AUTHORITY: _____
 Chairman

Date: _____