

**NORMAN UTILITIES AUTHORITY
CITY OF NORMAN
CLEVELAND COUNTY, OKLAHOMA**

DATE: March 25, 2021

CHANGE ORDER NO.: Three (3)

CONTRACT NO.: K-1920-46

PROJECT: WA0202/WA0224 - Gray and Tonhawa Water Line Replace

CONTRACTOR: Cimarron Construction Company
3501 NE 63rd Street, Oklahoma City, OK 73121

	<u>Contract Time</u>		<u>Contract Amount</u>	
ORIGINAL:	270	calendar days	\$2,136,965.00	
PREVIOUS CHANGE ORDERS:	30	calendar days	\$7,534.56	
THIS CHANGE ORDER:	150	calendar days	\$132,940.00	6.22%
REVISED AMOUNT:	450	calendar days	\$2,277,439.56	
ORIGINAL START DATE:	March 4, 2020			
ORIGINAL COMPLETION DATE:	November 29, 2020			
PREVIOUS COMPLETION DATE:	December 29, 2020			
NEW COMPLETION DATE:	May 28, 2021			

DESCRIPTION:	Increase / Decrease (\$)
Additional 12-inch pipe installation along Porter Avenue from north of Hughbert Street to Rich Street and associated crossings for Frank and Rich Streets including an additional 60 calendar days for the work.	132,940.00
Add 90 days of contract time to complete the scope of work along Gray and Tonhawa Streets and associated side streets due to several inclement weather events, railroad crossing permitting, and other impacts during construct that warrant additional contract time.	0.00
Cimarron Construction Company agrees to complete the work as amended and modified by Change Order No. 3 as described above.	

SUBMITTED BY
CONTRACTOR:

Chris McMurtry
Cimarron Construction Company

Date: 3-25-21

RECOMMENDED BY
ENGINEER:

J. Bret Cabbiness
J. Bret Cabbiness, P.E., Garver

Date: 4-2-21

APPROVED AS TO FORM
AND LEGALITY:

City Attorney

Date: _____

ACCEPTED BY
NORMAN UTILITIES AUTHORITY:

City Manager

Date: _____

Change Order No. 3									Page 2 of 2
Contract K-1920-46									
Attachment 1									